

# INSTINCT by MACO

## ACCEPTANCE CHECKLIST

### Order data

Door manufacturer: \_\_\_\_\_

Order number: \_\_\_\_\_

Commission / Customer: \_\_\_\_\_

Order date: \_\_\_\_\_

Production date: \_\_\_\_\_

### Built-in electronic components

#### Power supply & UPS


5 0 9 4 0 0 Flush-mounted power supply 230V/50Hz

serial number: \_\_\_\_\_ - \_\_\_\_\_




5 0 9 4 0 1 DIN rail power supply 230V/50Hz

serial number: \_\_\_\_\_ - \_\_\_\_\_



5 0 9 4 1 0 UPS Module

serial number: \_\_\_\_\_ - \_\_\_\_\_



# INSTINCT by MACO

## ACCEPTANCE CHECKLIST

### Gateway

5 0 9 3 0 0 Gateway  
serial number: 121749 - \_\_\_\_\_



5 0 9 3 0 1 Gateway with acoustic module  
serial number: 121749 - \_\_\_\_\_



### Access Control & Accessories

5 0 9 3 1 0 INSTINCT Interface  
serial number: 120368 - \_\_\_\_\_



5 0 9 3 2 0 INSTINCT bluetooth module  
serial number: 120370 - \_\_\_\_\_



# INSTINCT by MACO

## ACCEPTANCE CHECKLIST

### Locking system

**5** **0** **1** **1**   INSTINCT Guard

- Lock 1: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 2: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 3: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 4: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 5: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 6: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 7: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 8: serial number: \_\_\_\_\_ - \_\_\_\_\_



**5** **0** **1** **2**   INSTINCT Guard+

- Lock 1: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 2: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 3: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 4: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 5: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 6: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 7: serial number: \_\_\_\_\_ - \_\_\_\_\_
- Lock 8: serial number: \_\_\_\_\_ - \_\_\_\_\_



# INSTINCT by MACO

## ACCEPTANCE CHECKLIST

### Functional testing before delivery

| Function |   | Test passed | Test failed | Test not possible | Function not provided |
|----------|---|-------------|-------------|-------------------|-----------------------|
| 1        | No optical damage to locks and striker plates               |             |             |                   |                       |
| 2        | Proper unlocking when manually operating the locking hooks* |             |             |                   |                       |
| 3        | Proper adjustment of the striker plates*                    |             |             |                   |                       |
| 4        | Proper locking when closing the door*                       |             |             |                   |                       |
| 5        | Proper unlocking via INSTINCT test kit*                     |             |             |                   |                       |
| 6        | Proper unlocking via INSTINCT App in construction site mode |             |             |                   |                       |
| 7        | Proper unlocking via finger scan, keypad or similar         |             |             |                   |                       |
| 8        | Proper unlocking via intended control from indoors          |             |             |                   |                       |
| 9        | Proper unlocking via smart home system                      |             |             |                   |                       |
| 10       | Proper functioning of the acoustic signalling*              |             |             |                   |                       |
| 11       | Proper functioning of the motorised day release*            |             |             |                   |                       |
| 12       | Proper functioning of electronic locking monitoring         |             |             |                   |                       |
| 13       | Proper functioning in combination with turn door drive      |             |             |                   |                       |

\*For details on how to carry out these test steps, please refer to the assembly instructions.

### Additional remarks on point:

|  |  |
|--|--|
|  |  |
|  |  |
|  |  |

| Delivery condition  | Accessories<br>(Admin Card, Gateway, Power Supply & UPS Module) | Accompanying documentation<br>(Operating and maintenance instructions, instructions for use, documentation of locking positions) |
|---|---|--|
| <input type="checkbox"/> in day release<br>(recommended by MACO)                            | <input type="checkbox"/> properly packed and enclosed           | <input type="checkbox"/> properly packed and enclosed  |
| <input type="checkbox"/> locked   | <input type="checkbox"/> will be shipped separately             | <input type="checkbox"/> will be shipped separately  |
| <input type="checkbox"/> Door frame & door leaf separate<br>(only permitted in day release) |   |  |

The installer hereby confirms the proper execution and unrestricted function of the door before delivery:

Place, Date

Installer Signature

# INSTINCT by MACO

## ACCEPTANCE CHECKLIST

### Handover report

| Function |   | Test passed | Test failed | Test not possible | Function not provided |
|----------|---|-------------|-------------|-------------------|-----------------------|
| 1        | No optical damage to locks and striker plates               |             |             |                   |                       |
| 2        | Proper unlocking when manually operating the locking hooks* |             |             |                   |                       |
| 3        | Proper adjustment of the striker plates*                    |             |             |                   |                       |
| 4        | Proper locking when closing the door*                       |             |             |                   |                       |
| 5        | Proper unlocking via INSTINCT test kit*                     |             |             |                   |                       |
| 6        | Proper unlocking via INSTINCT App in construction site mode |             |             |                   |                       |
| 7        | Proper unlocking via finger scan, keypad or similar         |             |             |                   |                       |
| 8        | Proper unlocking via intended control from indoors          |             |             |                   |                       |
| 9        | Proper unlocking via smart home system                      |             |             |                   |                       |
| 10       | Proper functioning of the acoustic signalling*              |             |             |                   |                       |
| 11       | Proper functioning of the motorised day release*            |             |             |                   |                       |
| 12       | Proper functioning of electronic locking monitoring         |             |             |                   |                       |
| 13       | Proper functioning in combination with turn door drive      |             |             |                   |                       |

\*For details on how to carry out these test steps, please refer to the assembly instructions.

### Additional remarks on point:

|  |  |
|--|--|
|  |  |
|  |  |
|  |  |

#### Admin Card

- handed-over
- not handed-over
- no Bluetooth module provided

#### Accompanying documentation

(Operating and maintenance instructions, instructions for use, documentation of locking positions)

- handed-over
- not handed-over

Client and technician hereby confirm the proper execution and function of the door after installation:

Place, Date

Installer Signature

Customer Signature